

MEETING MINUTES

MEE	TING INFORMATION						
MEETING NAME MEETING DATE		SPPL SD Meeting MEETING LOCATION		Sun Prairie Public Library Community Room and Zoom			
		31 August 2023	MEETING TIME	1:00PM			
PRO	JECT NAME	Sun Prairie Public Library Re	Sun Prairie Public Library Remodel and Addition				
FEH PROJECT NUMBER		2023402					
PRO	JECT ADDRESS	1350 Linnerud Drive, Sun Prairie WI 53590					
ATTENDEE NAME		ORGANIZATION PHONE		EMAIL			
	Svetha Hetzler	SPPL Director	608.825.0900	shetzler@cityofsunprairie.com			
\boxtimes	Rex Owens	SPPL Board President	608.513.1551	rexowens00@gmail.com			
\boxtimes	Theresa Stevens	SPPL Fdn Exec Director	608.886.0718	execdirector@sunlibfoundation.org			
\boxtimes	Kim Bellmann	FEH Design	563.583.4900	kimb@fehdesign.com			
\boxtimes	Brady Ludvik	FEH Design	262.968.2055	bradyl@fehdesign.com			
×	Sarah Jansen	FEH Design	262.968.2055	sarahjj@fehdesign.com			
×	Christy Monk	FEH Design	563.583.4900	christym@fehdesign.com			
\boxtimes	Brad Biddick	Design Engineers	608.424.8815	brad.biddick@designengineers.co			
\boxtimes	Kevin M. Johnson	Hunzinger – Owner's Rep	414.416.3377	kevinjohnson@hunzinger.com			
×	Kalib Hrbacek	Hunzinger – Owner's Rep		khrbacek@hunzinger.com			
×	Steev Baker	SPPL	262.365.4614	sbaker@sunlib.org			
\boxtimes	Lynn Montague	Youth Services - SPPL	608.825.0903	Imontague@cityofsunprairie.com			
×	Jan Holmes	Tech Coordinator - SPPL	608.837.7323x2032	jholmes@cityofsunprairie.com			
×	Kate Hull	Tech Services - SPPL	608.825.0901	khull@cityofsunprairie.com			
×	Erin Williams Hart	SPPL	608.825.0902	ewilliamshart@cityofsunprairie.com			
	Steve Stocker	City of Sun Prairie Alderperson, Library Board Liaison	608.354.8511	sstocker@cityofsunprairie.com			
×	Terry McIlroy	City of Sun Prairie	608.354.8513	District1b@cityofsunprairie.com			
	Sandy Xiong	City of Sun Prairie	608.825.0893	sxiong@cityofsunprairie.com			
\boxtimes	Rose Daily	City Sustainability Coordinate	or608.825.0931	rdaily@cityofsunprairie.com			
\boxtimes	Caitlin Stene	Sun Prairie Dir. of Admin. Serv.	608.825.1175	cstene@cityofsunprairie.com			
\boxtimes	Jeff Robbins	Sun Prairie Media Center	608.837.4193	jrobbins@cityofsunprairie.com			

1) Goals for Success

a) The goals were reviewed.

2) Timeline

- a) The change in the Schematic Design approval date will affect the overall project schedule.
- b) This can partially be made up by changing the cadence of the meetings or conducting some meetings virtually.

3) Sustainability Perspective

a) Rose Daily presented information about the two different HVAC options (boiler/chiller and geothermal) using information on costs and incentives from Focus on Energy. There is a difference between the provided Focus on Energy costs and the anticipated costs in the Opinion of Probable Cost.



- b) The importance of considering costs over time was emphasized.
- c) Geothermal uses ground temperatures to cool the air in summer and heat the air in winter
 - i) First cost \$1,996,900
 - ii) Total cost (including equipment, utilities, and maintenance) \$4,448,540
 - iii) The Inflation Reduction Act (IRA) could provide a 30% direct pay grant from the Federal Government for geothermal.
 - iv) Return on Investment 18-20 years
 - (1) ROI with 30% IRA 1.5-3.5 years
 - v) Life expectancy 25 years for pump and 50+ years for ground loop
 - vi) This system would give 10 points in Energy & Atmosphere credits towards LEED certification 75 points total are needed for LEED Gold.
 - vii) The City's goal is to achieve 100% renewable electricity for city operations by 2025.
 - viii) \$4.35 million Line Item in the Opinion of Probable Cost.
- d) VAV AHU
 - i) Gas boiler and air cooler chiller
 - ii) First cost \$1,939,441
 - iii) Total cost (including equipment, utilities, and maintenance) \$4,962,978
 - iv) ROI 13-14 years
 - v) Life expectancy 15 to 20 years
 - vi) \$3.4 million Line Item in the Opinion of Probable Cost.
- e) Others in the room anticipate the initial cost for geothermal to be closer to \$4.5 million, which would raise the amount of the grant for the IRA 30% direct pay to about \$1.4 million.
- f) The project is eligible for the IRA credit because the project is under 1 megawatt.
- g) Federal requirement would apply to the IRA funding. This would be Davis Bacon wage requirements and Buy American requirements. A secondary prime contract option may allow the project to follow federal requirements only for that portion of the project.
 - i) A meeting has been scheduled between the Sustainability Coordinator and Grants Coordinator with answers about federal funding requirements.
- h) It was questioned whether maintenance people are readily available in the general area.
 - i) The equipment that needs maintenance would be the parts that are typical of HVAC systems and most companies could repair them.
- i) Providing geothermal by alternate allows for the project to be more appealing to bidders and allows the city to keep their options open regarding cost. It will require outreach to potential bidders.

4) Opinion of Probable Cost

- a) The project will need to go to the COW before the budget process in October.
- b) If the IRA / Federal Funding requires Davis-Bacon wages, it would increase the project by 17-23%.
- c) To combat inflation, cuts have been made to the sitework and the building.
- d) The smart locker system cost can be removed from the project.
- e) The microgrid and Focus on Energy incentives should be removed as credits.
- f) The City could bond for more, and it would increase household costs by around \$25 annually.
- g) The projected total cost after all plan changes have been made totals \$22,011,891.
- h) It is important to avoid having too many alternates that complicate the bidding process.
- i) The alternate to eliminate the atrium should be adjusted to a cost savings of \$700,000 since eliminating that element will require other costs.

5) Revised Schematic Design

- a) Building Size
 - i) Media center adjusted to have the conference room and bathroom in the atrium.
 - ii) The plan was reduced by 2,120 SF.



- (1) Atrium reduced by 680 SF.
- (2) The building exterior was squared to reduce the footprint by 1,440SF.
- b) Youth shelving heights listed in the legend on sheet A10.1 are incorrect the plan is labeled correctly.
- c) The band shell structure cost was capped at \$200,000.
- d) It was requested to move the Library of Things closer to the Adult Services desk for security purposes.
- e) Site Layout
 - i) The existing 22' driveway has been revised to 30' wide.
 - (1) The existing sidewalk on the east side of the drive lane should remain.
 - ii) The east parking lot entrance was removed.

6) Other items

- a) It was questioned when updated drawing of the band shell would be available.
 - i) It will take approximately 4 weeks to update the bandshell once the budget has been approved.
- b) The community room will need to be available for the 2024 November election. This will need to be in the project timeline provided to bidders.

7) Next steps and assignments

- a) Special Library Board Meeting August 31 @ 6:00PM
- b) Next Chapter Team Meeting September 14 at 1PM
 - i) This may include review of building network infrastructure with IT staff.
- c) Next Chapter Team Meeting to review finishes September 28th at 12:00PM

ACTION ITEMS

- 1. FEH Design
 - a. Adjust the Opinion of Probable Cost for the Library Board meeting later in the day.
- 2. SPPL
 - a. Field Trips to libraries and makerspaces

For meeting minutes this is the author's understanding of the items discussed. Please notify us of any discrepancies within 7 days so revised minutes can be issued. No response will indicate acceptance by all parties.

WRITTEN BY	Christy Monk
NEXT MEETING	14 September 2023, at 1PM
ATTACHMENTS	SD Packet (Abridged)



FEHDESIGN.COM

SUN PRAIRIE PUBLIC LIBRARY

SUN PRAIRIE, WISCONSIN

SCHEMATIC DESIGN BOOKLET

31 AUGUST 2023



PROJECT DIRECTORY

Sun Prairie Public Library

1350 Linnerud Drive

Sun Prairie, WI 53115

Svetha Hetzler - Library Director

Kevin Johnson – Owner's Representative (FVM/Hunzinger)

FEH Design

1241 Corporate Center Drive

Oconomowoc, WI 53590

Christy Monk	Principal in Charge	563 583 4900
Kim Bellmann	Architect	563 583 4900
Brady Ludvik	Architectural Designer	262 968 2055
Bryan Blair	Structural Engineer	563 583 4900
Elliot Carlovsky	Structural Designer	563 583 4900
Sarah Jansen	Interior Designer	262 968 2055
Ellie Wigginton	Interior Designer	563 583 4900

Snyder & Associates

5010 Voges Road Madison, WI 53718

Scott Anderson Civil Engineer 608 838 0444

Andy Meessmann Landscape Architect 608 838 0444

Design Engineers

8215 Greenway Blvd, Suite 180 Middleton, WI 53562

Brad Biddick Senior Electrical Consultant 608 424 8815
Allison Clemens Mechanical Project Engineer 608 424 8815

TABLE OF CONTENTS

- 1. Authorization to Proceed
- 2. Goals for Success
- 3. Space Needs Summary
- 4. Architectural Narrative
- 5. Structural Narrative
- 6. Site Narrative
- 7. Engineering Systems Narrative
- 8. Budget Opinion
- 9. Project Timeline
- 10. Meeting Minutes
- 11. Drawing Set
 - a. Title Sheet
 - b. General Notes and Legends
 - c. Building Code Plan
 - d. Existing Site & Demo Plan
 - e. Proposed Site
 - f. Grading Plan
 - g. Utility Plan
 - h. Planting Plan
 - i. Hardscape Plans
 - i. Demolition Plans
 - k. Floor Plan
 - Roof Plan
 - m. Exterior Elevations
 - n. Building Sections
 - o. Interior Views
 - p. Reflected Ceiling Plan
 - g. Furniture Layout Plan
 - r. HVAC Equipment Layouts
 - s. Electrical Schematic



Authorization to Proceed

The undersigned representative for the Sun Prairie Public Library, acknowledges that the Schematic Design Documents, as compiled and attached hereto, have been received as complete and accurate, and authorize proceeding into the Design Development phase for the project.

Signature:	Date:







GOALS FOR SUCCESS

- Ensure that we serve the community needs for the next 20 years
- Grow with Sun Prairie socio- economic needs
- Improve infrastructure for comfort, aesthetics, safety, and security
- Tie core values to physical space to reflect culture
- Provide adequate space to support collections and programs
- Consider flexible indoor spaces
- Include outdoor spaces
- Include collaborative Makerspace with the Sun Prairie Media Center
- Include space for Foundation Executive Director
- Include storage space
- Remove barriers to serve all members of our community
- Provide more flexible and equitable access
- Enhance the drive up window to serve patrons
- Be good stewards of financial, environmental, and cultural sustainability
- Ensure the Library is an essential destination
- Promote and foster life-long learning and creativity
- Create an environment that continues to be comfortable
- Maintain current integrity of our "GEM" inside and outside
- Create opportunities for exposure to local and national art
- Facilitate communication using technology
- Provide broad and diverse collection access for the community

EXCERPT FROM SPACE NEEDS SUMMARY

SUN PRAIRIE PUBLIC LIBRARY SPACE NEEDS SUMMARY

_	Sq.ft
ENTRY ARCADE / ATRIUM	5,900
WELCOME + ORIENTATION	4,809
ADULT SERVICES "THE HUB"	1,288
ADULT SERVICES FICTION	5,262
ADULT SERVICES MEDIA	1,307
ADULT SERVICES NONFICTION	5,703
ADULT SERVICES DIGITAL	1,485
MAKER SPACE	2,316
TEEN SERVICES	3,495
YOUTH SERVICES CENTRAL	4,251
YOUTH SERVICES PRESCHOOL ZONE	5,023
YOUTH SERVICES GRADE SCHOOL.ZONE	3,417
MEETING ROOMS	3,366
STAFF ADMINISTRATION	704
STAFF TECHNICAL SERVICES	1,562
STAFF NETWORK SERVICES	754
STAFF MAINTENANCE	253
STAFF OTHER	1,210
FRIENDS OF THE LIBRARY	1,089
SUN PRAIRIE MEDIA CENTER (SP.MC)	2,807
DESIGNATED NONASSIGNABLE	2,502
Sum of all department totals	58,500
Nonassignable / mech @ 5% of gross	3,441
Nonassignable / other @ 10% of gross	6,882
GROSS AREA NEEDED.	68,823
-1.0 CO 214	26.100
v1.0 69,314 Renovate existing v1.1 69,124 Addition	36,100
v1.1 69,124 Addition v1.2 68,513 Arcade / atrium	23,000 5,900
v1.3 68,823	
105%	65,000 68,250
110%	71.500
11070	/1.50



BUDGET OPINION

OPINION OF PROBABLE COST

Project Number: 2023402 8/29/23 Owner: City of Sun Prairie Date: Phase: Schematic Design Project: Sun Prairie Public Library KE Updated

Schematic Design

17,540,538

\$18,417,565

16,550,472 827,524

\$17,377,995

3	FEH DESIGN				Schematic Design 8/29/2023	Conceptual Design 12/8/2021
4	DESCRIPTION	QTY	UNIT	COST/SF	TOTALS	TOTALS
Buil	ding Construction Costs:					
1	GENERAL REQUIREMENTS 8%, Overhead 5%, PROFIT 5%	1	LS		2,431,730	2,001,751
2	SITEWORK & UTILITIES & LANDSCAPING	1	LS		1,253,920	1,355,000
3	SELECTIVE DEMOLITION	1	LS		86,400	72,000
4	SUBSTRUCTURE	1	LS		474,946	395,955
5	SUPERSTRUCTURE	1	LS		1,307,510	795,000
6	EXTERIOR ENCLOSURE	1	LS		1,156,483	830,205
7	ROOFING	1	LS		791,070	550,000
8	INTERIOR CONSTRUCTION	1	LS		1,427,735	1,040,870
9	SPECIALTIES AND EQUIPMENT	1	LS		142,350	125,024
10	CONVEYING SYSTEMS	1	LS		0	0
11	FIRE PROTECTION	1	LS		137,300	120,000
12	PLUMBING	1	LS		243,400	225,000
13	MECHANICAL HVAC	1	LS		3,398,600	2,088,850
14	ELECTRICAL, MICROGRID, PHOTOVOLTAIC	1	LS		2,524,300	1,942,550
15	SECURITY	1	LS		200,000	123,200
16	VOICE, DATA, SPECIAL SYSTEMS & TELECOMMUNICATIONS	1	LS		370,200	345,100
		Sv	ıbTotal		15,945,944	12,010,505
į	Microgrid Alternate with Over					517,500
į	With 10%					13,780,805
į		% 2023 In				14,607,654
With 3% 2024 Inflation Design / Bid Contingency 10% 1,594,594						15,045,883 1,504,588

Building Construction Costs SubTotal

BUILDING CONSTRUCTION COST TOTAL

Soft Costs:					
40.40 Hazard Material survey, sample, test	0	LS	3,500.00	0	0
40.50 Hazardous material abatement	0	SF	4.00	0	0
40.60 Legal Fees	1	LS	10,000.00	10,000	10,000
40.70 Ownership and Deconstruction Insurance	1	LS	5,000.00	5,000	0
40.80 Phase 1 Environmental Study	1	LS	5,000.00	5,000	0
40.90 Phase 1 Archeological Study	1	LS	5,000.00	5,000	0
40.10 Final Equipment and Utility connections on site	1	LS	5,000.00	5,000	0
41.00 Professional Fees: Civil Engineering	1	LS	87,000.00	87,000	62,987
41.01 Professional Fees: Landscape Architecture	1	LS	17,000.00	17,000	25,195
41.02 Professional Fees: Programming	1	LS	30,000,00	30,000	30,000
41.03 Professional Fees: MEP Engineering	1	LS	370,000.00	370,000	314,935
41.04 Professional Fees: Data, security, access control audio	1	LS	20,000.00	20,000	29,520
41.05 Professional Fees: PV Design	1	LS	12,000.00	12,000	0
41.06 Professional Fees: Architecture/Interior Design	1	LS	720,030.00	720,030	730,655
41.07 Professional Fees: Structural Engineering	1	LS	143,970.00	143,970	125,974
41.30 Design Team Reimbursable Expenses	1	LS	18,000.00	18,000	18,000
41.40 Fundraising Feasibility Study	1	LS	0,00	0	0
41.50 Sustainability Design Fees	1	LS	50,000,00	50,000	50,000
41.60 Owner's rep/Construction Management Services (Design and Construction)	1	LS	400,000.00	400,000	719,850
41.60 Commissioning	1	LS	30,000.00	30,000	30,000
41.80 LEED certification fees from USGBC	1	LS	12,000.00	12,000	12,000
41.10 Furnishings Design, selection, bidding Fees,	1	LS	150,000.00	150,000	159,016
41.11 Geo Thermal Test Well	1	LS	12,000	12,000	12,000
41.12 Topographical Site Survey \$6k, CSM Certified Survey Map \$5k	1	LS	11,000.00	11,000	6,500
41.13 Geotechnical subsurface investigation;	1	LS	5,200.00	5,200	7,500
41.14 Quality Control Material Testing & Inspections	1	LS	30,000.00	30,000	30,000
42.00 Printing, shipping, & plan room Costs for Construction Documents	1	LS	11,000.00	11,000	11,000
43.00 State Construction documents review Fees	1	LS	10,000.00	10,000	0
44.00 City Plan Review Permits and Fees	1	LS	10,000.00	10,000	10,000
45.00 Builders Risk Insurance	1	LS	7,000.00	7,000	7,000
46.00 Construction Utility costs by Owner	1	LS	10,000.00	10,000	10,000
47.00 Fixtures, Furnishings, blinds, & Equip Allowance \$28/SF new	24,915	SF	28.00	697,620	711,200
47.00 Fixtures, Furnishings, blinds, & Equip Allowance \$14/SF Existing	36,143	SF	14.00	506,002	512,000
47.10 Appliances: fridge, coffee maker, ice maker, cooler	10	EA	750.00	7,500	0
48.00 Technology & Computer Equipment Allowance, (less use of existing)	22,085	SF	13.50	298,148	369,000
51.00 Moving costs for multiple phases of construction	1	LS	50,000,00	50,000	40,000
52.00 Ground breaking and dedication ceremonies	1	LS	3,000,00	3,000	3,000
53.00 Fundraising Consult anting & grant writing	1	LS	0,00	0	0
54.00 Soft Costs Contingency	1	LS	150,000.00	150,000	0
55.00 Microgrid Federal Grant	1	LS	(341,338.00)	(341,338)	0
56.00 Focus on Energy Incentive	1	LS	(22,805.00)	(22,805)	0
57.00 Smart Locker System	1	LS	50,000.00	50,000	50,000
,	Soft Cost Su	hTotal		3,594,327	4,097,332
	With 10% 2022 In		_	3,394,327	4,097,332
	With 6% 2023 Inflation				4,777,489
	With 3% 2024 In			10 445 545	4,920,814
Building Construction Cost Total			18,417,565	17,377,995	
<u> </u>	PROJ	ECT '	TOTAL COST	\$22,011,891	\$22,298,809

Updated Budget is based on the following UPDATED Schematic Design Drawings (Site and Architectural Plans and Elevations dated 8/29/2023) which includes:

Addition Size Reduction

Reduced Parking Lot Expansion

Reduced Sidewalk / Paving

Cap of \$200,000 for Amphitheater Structure and Lighting

Elimination of Second Drive Lane

Reduction in Size of Atrium

Optional Alternates

1. Bird Safety Glazing

2. Geothermal Building System (System and Design Fees) if test well passes

3. Net Zero Building

4. Eliminate Atrium Beyond Reduced Size Shown

5. Community Room Arcade Access

\$ 360,000.00 \$ 1,100,000.00 To Be Determined - (\$700,000) 90,000.00

Previous, conceptual budget of \$19,988,281 excluded the following options:

Microgrid

Energy Efficiency Extents

Owner's Rep Services

Full building mechanical upgrades

These have been added to the project scope as part of the schematic design discussions.

Conceptual design included 3% inflation per year. Actual inflation in 2022 was 10%, 2023 is 6%, and 2024 is anticipated at 3%.

SCHEMATIC DESIGN BOOKLET

PAGE 14



PROJECT TIMELINE

SPPL PROJECT TIMELINE



ACTIVITY	_	Board meetings second Thursday of the month
Client Project Kickoff Meeting Start	4/12/2023	
		9am
Program meeting Program meeting	4/26/2023 5/8/2023	9am
		Salli
Schematic Design (3 months)	5/16/2023	12-2PM
Core Planning Meeting	5/25/2023	
Finalize programming/space planning	6/8/2023	Library Board Meeting @ 6PM
Core Planning Meeting	6/8/2023	12-2PM
Core Planning Meeting	6/22/2023	12-2PM - Review Ampitheater Layout
Core Planning Meeting	7/6/2023	12-2PM
Core Planning Meeting	7/20/2023	12-2PM
Staff Meeting	7/24/2023	1PM
Staff Meeting	7/27/2023	9AM
Core Planning Meeting	8/3/2023	12-2PM VIRTUAL
Internal Quality Review	8/3/2023	
Schematic Design Complete	8/10/2023	Amphitheater and Maker's space layout for fundraising / Library Board Meeting @ 6PM
Design Development Start	8/11/2023	
Committee of the Whole	8/15/2023	5:30PM
Core Planning Meeting	8/17/2023	12-2PM
Core Planning Meeting	8/31/2023	12-2PM
Core Planning Meeting	9/14/2023	12-2PM
Core Planning Meeting	9/28/2023	12-2PM
Core Planning Meeting	10/12/2023	12-2PM
Core Planning Meeting	10/26/2023	12-2 PM
Core Planning Meeting	11/2/2023	12-2PM VIRTUAL
Internal Quality Review	11/2/2023	
Design Development Complete	11/9/2023	Library Board Meeting @ 6PM
Contract Documents Start	11/9/2023	12-2PM
Core Planning Meeting - As Needed	11/23/2023	12-2PM
Core Planning Meeting	12/7/2023	12-2PM


ACTIVITY	START	NOTES
Core Planning Meeting	12/21/2023	12-2PM
Core Planning Meeting	1/4/2024	12-2PM
Core Planning Meeting	1/18/2024	12-2PM
Core Planning Meeting	1/25/2024	12-2PM VIRTUAL
Internal Quality Review	1/25/2024	
Contract Documents Complete	2/9/2024	Library Board Meeting @ 6PM
Library Board Approval to Issue Drawings	2/8/2024	
City Council Approval to Issue Drawings	2/21/2024	
Issue drawings to Bid	2/23/2024	
Receive Bids	3/19/2024	
Recommendation to Award	4/12/2024	Library Board Meeting @ 6PM
City Council Approval of Award	4/17/2024	(If Needed)
Start Construction process (13 months)	4/30/2024	
Groundbreaking Ceremony	June 2024	
Ongoing Bi-Weekly Progress Meetings		
Substantial Completion	5/30/2025	
Furniture Installation	6 weeks	
Final Completion Date	7/18/2025	
Technology Installation	4 weeks	
Move	August 2025	
Grand Opening and Dedication	September 2025	


PAGE 15

CITY OF SUN PRAIRIE SUN PRAIRIE PUBLIC LIBRARY REMODEL AND ADDITION

1350 LINNERUD DRIVE SUN PRAIRIE, WI







CONTACT INFORMATION

ARCHITECT FEH DESIGN

PH: (563)583-4900

DESIGN ENGINEERS 8215 GREENWAY BLVD SUITE 180 951 MAIN STREET DUBUQUE, IOWA 52001 MADISON, WI 53717

ELECTRICAL

<u>CIVIL</u>

PH: (608)424-8815

STRUCTURAL FEH DESIGN 951 MAIN STREET

SNYDER AND ASSOCIATE 5010 VOGES ROAD MADISON, WI 53718 DUBUQUE, IOWA 52001 PH: (608)838-0444 PH: (563)583-4900

MECHANICAL DESIGN ENGINEERS 8215 GREENWAY BLVD SUITE 180 MADISON, WI 53717

PH: (608)424-8815

CIVIL C100

EXISTING SITE & DEMO PLAN C200 C300 PROPOSED SITE C400 **GRADING PLAN** C401 UTILITY PLAN C500 MISC. DETAILS

LANDSCAPE

LANDSCAPE NOTES PLANTING PLAN L300 HARDSCAPE PLAN L301 HARDSCAPE PLAN

ARCHITECTURAL

DEMOLITION PLANS FLOOR PLAN A2.1 **ROOF PLAN EXTERIOR ELEVATIONS** A5.1 **BUILDING SECTIONS** 3D VIEWS REFLECTED CEILING PLANS FURNITURE LAYOUT PLANS A10.1

HVAC

HVAC-A1.1 HVAC LAYOUT - FLOOR PLAN HVAC-A2.1 HVAC LAYOUT - ROOF PLAN


ELECTRICAL


SCHEMATIC POWER DISTRIBUTION CONCEPT














REMOVE EXISTING DOOR REMOVE EXISTING WINDOW REMOVE EXISTING WALL REMOVE EXISTING PLUMBING FIXTURE CUT NEW OPENING IN EXISTING WALL; SEE NEW CONSTRUCTION DRAWING FOR SIZE AND LOCATION

REMOVE EXISTING PORCH EXISTING CEILING GRID TO REMAIN


ARCHITECTURAL DEMOLITION NOTES


- 1. THE CONTRACTOR SHALL EXAMINE SITE AND PORTIONS THEREOF TO ASCERTAIN AND CHECK ALL EXISTING CONDITIONS AND DIMENSIONS WHICH MAY AFFECT THE CONTRACTOR'S WORK. NO ALLOWANCE SHALL SUBSEQUENTLY BE MADE IN THE CONTRACTOR'S BEHALF FOR ANY EXPENSE TO WHICH THE CONTRACTOR MAY PAY DUE TO FAILURE OR NEGLECT ON ONE'S PART TO MAKE AN EXAMINATION. ANY CONFLICTS OR OMISSIONS, ETC. SHALL BE REPORTED TO THE ARCHITECT PRIOR TO BID SUBMISSION.
- 2. CONTRACTOR SHALL MAKE EVERY EFFORT TO MINIMIZE DUST AND NOISE TO SURROUNDING PROPERTIES. SITE ACCESS SHALL BE LIMITED TO LOCATIONS SHOWN OR COORDINATIED WITH 3. PROVIDE PLASTIC SHEETS (OR OTHER) FOR SAFETY AND PROTECTION FROM NOISE, DUST, ETC. OF OCCUPIED AREAS DURING CONSTRUCTION AND DEMOLITION. PROVIDE RATED SEPARATION WHERE
- NECESSARY TO ACCOMMODATE THE NEW CONSTRUCTION AND REPLACE OR REPAIR AS NEEDED. 5. CONTRACTOR NOTE: SOME ANCILLARY/MINOR DEMOLITION AND PATCH/REPAIR MAY NOT BE SHOWN SPECIFICALLY. CONTRACTOR SHALL PROVIDE AND COORDINATE ALL ANCILLARY/MINOR WORK
- REQUIRED TO COMPLETE NEW WORK AS DESIGNED. VERIFY CONDITIONS WITH OWNER'S REPRESENTATIVE PRIOR TO BEGINNING WORK. 6. THE CONTRACTOR IS CAUTIONED THAT THIS PROJECT INVOLVES ALTERATION TO EXISTING FACILITIES. WORK WHICH IS REQUIRED TO BE PERFORMED TO PROVIDE A COMPLETELY OPERABLE
- INSTALLATION WITHIN THE SCOPE OF THE WORK, BUT WHICH IS NOT SPECIFICALLY INCLUDED ON THE PLANS, SHALL BE PERFORMED AS PART OF THE CONTRACT AND INCLUDED IN THE BID.
- 7. THE CONTRACTOR SHALL NOTIFY THE ARCHITECT AND CONSTRUCTION REPRESENTATIVE IMMEDIATELY OF ANY UTILITIES NOT IDENTIFIED FOUND IN CONSTRUCTION TO BE REMOVED. 8. ANY ITEMS DESCRIBED IN THESE DRAWINGS WITHOUT A "NEW" (N) OR "EXISTING" (E) DESIGNATION
- 9. EXISTING BUILDING DIMENSIONS AS SHOWN ON THE PLANS MAY DIFFER PLUS OR MINUS; FIELD 10. WHERE INDICATED ON THE PLANS, ALIGN NEW WALLS WITH THE FACE OF EXISTING WALLS, COLUMNS AND FURRING FOR A FLUSH CONDITION. REPAIR, PATCH AND FINISH EXISTING WALLS
- WHICH ABUTS NEW WALLS. 11. WHERE NEW OPENINGS OCCUR AT EXISTING FRAMED WALLS, FIELD VERIFY EXISTING WALL THICKNESS. NEW WALL TO BE FURRED AS NEEDED TO MATCH EXISTING WALL CONSTRUCTION
- 12. PREPARE SURFACES TO RECEIVE FINISHES. PATCH ALL EXISTING WORK ALTERED BY NEW ALL NEW AND PATCHED SURFACES SHALL BE SMOOTH, CONTINUOUSLY FREE OF IMPER AREAS OR ANY AREA WHERE A FINISH IS NOT IDENTIFIED, THE AREA SHALL MATC
- MATERIAL IN CONSTRUCTION, COLOR, TEXTURE, AND MANUFACTURE. ANY EX FLOOR TILES, WALL TILES, ETC. WHICH ARE DAMAGED OR STAINED, E REPLACED AS NECESSARY WITH NEW MATCHING MATERIAL. 13. FASTENER ATTACHMENTS ONTO EXISTING CONCRETE SURFACES: DO N
 - EMBEDDED REINFORCEMENT BARS.LOCATE EXISTING REINFORCEMENT PRIOR TO INSTALLING FASTENERS TO AVOID DAMAGING EXISTING RE MAINTAIN OPERATIONS. SUBMIT A DEMOLITION PLAN INDICATING SEQUENCING FOR REVIEW AND ACCEPTANCE BY THE OWN

PROJECT NUMBER


2023402

8/29/2023 12:33:14 PM










VIEW TOWARDS CHILDREN'S CIRC


COR CONSTRUCTION

PROJECT NUMBER
2023402
SHEET

A7.0

YOUTH ENTRANCE





CONTACT:

FEH DESIGN

1241 CORPORATE CENTER DRIVE OCONOMOWOC, WI 53066 262 968 2055

WWW.FEHDESIGN.COM

DRAFI