

MEETING MINUTES

MEETING INFORMATION					
MEETING NAME		SPPL DD Meeting	MEETING LOCATION	SPPL Conference Room and Zoom	
MEE	TING DATE	9 November 2023	MEETING TIME	12:00PM	
PROJECT NAME		Sun Prairie Public Library Remodel and Addition			
FEH PROJECT NUMBER		2023402			
PROJECT ADDRESS		1350 Linnerud Drive, Sun Prairie WI 53590			
ATT	ENDEE NAME	ORGANIZATION	PHONE	EMAIL	
—————————————————————————————————————	Svetha Hetzler	SPPL Director	608.825.0900	shetzler@cityofsunprairie.com	
	Rex Owens	SPPL Board President	608.513.1551	rexowens00@gmail.com	
	Theresa Stevens	SPPL Fdn Exec Director	608.886.0718	execdirector@sunlibfoundation.org	
	Kim Bellmann	FEH Design	563.583.4900	kimb@fehdesign.com	
\boxtimes	Christy Monk	FEH Design	563.583.4900	christym@fehdesign.com	
\boxtimes	Scott Anderson	Snyder & Associates, Inc.	608.838.0444	sanderson@snyder-associates.com	
	Andy Meessmann	Snyder & Associates, Inc.	608.838.0444	ameessmann@snyder-associates.com	
\boxtimes	Brad Biddick	Design Engineers	608.424.8815	brad.biddick@designengineers.com	
\boxtimes	Kevin M. Johnson	Hunzinger – Owner's Rep	414.416.3377	kevinjohnson@hunzinger.com	
\boxtimes	Steev Baker	SPPL	262.365.4614	sbaker@sunlib.org	
×	Lynn Montague	Youth Services - SPPL	608.825.0903	Imontague@cityofsunprairie.com	
\boxtimes	Jan Holmes	Tech Coordinator - SPPL	608.837.7323x2032	jholmes@cityofsunprairie.com	
\boxtimes	Kate Hull	Tech Services - SPPL	608.825.0901	khull@cityofsunprairie.com	
	Erin Williams Hart	SPPL	608.825.0902	ewilliamshart@cityofsunprairie.com	
	Steve Stocker	City of Sun Prairie Alderperson, Library Board Liaison	608.354.8511	sstocker@cityofsunprairie.com	
\boxtimes	April Brazier	Sun Prairie Library Board		ABrazier@uwhealth.org	
	New Lor	Sun Prairie Facilities Supervisor	608.825.0858	nlor@cityofsunprairie.com	
\boxtimes	Rose Daily	City Sustainability Coordinato	r608.825.0931	rdaily@cityofsunprairie.com	
	Tom Veith	Sun Prairie Engineering Dir.	608-825-1170	tveith@cityofsunprairie.com	
	Cindy Burtley	SP Parks & Forestry Director	608.825.0723	cburtley@cityofsunprairie.com	
\boxtimes	Jeff Robbins	Sun Prairie Media Center	608.837.4193	jrobbins@cityofsunprairie.com	

1) Goals for Success

2) Review and Approval of Last Meeting Minutes

a) The meeting minutes from November 2 and 9 will be issued together.

3) Timeline

- a) TRC Review Meeting is on November 15 at 10am, Virtual.
- b) The site plan documents will be sent to the City on November 13.

4) Landscape Design

- a) Site revisions access path to amphitheater from south door
- b) Site revisions revisions to the north entry
- c) Updated existing art sculpture location at north entry.



- d) It was requested to add a connection from the parking lot to the top level of the amphitheater at the south.
- e) A low wall at seat height has been shown at the drop off area to help with navigation. Low walls will have skate-stop.
- f) The city will consider providing temporary storage of site elements (bike racks, benches, etc.).
- g) The existing sidewalk and the existing entrance will be retained.
- h) The new sidewalk entrances will be colored concrete, beige, to more closely match existing.
- i) U-shaped bike racks will be provided and should be positioned to accommodate bike trailers.
- j) It was suggested that planters (bollards) be provided at zero-curb locations and stone benches be provided at the amphitheater.
- k) Bike racks were also requested at the sidewalk at Linnerud Drive near the sidewalk to the amphitheater.
- I) There is a space to the west of the carport for a staff picnic table.
- m) The existing shed on the west side of the existing building should be removed as part of the project.
- n) The doors to the trash enclosure should be fixed as part of the project.
- o) It was questioned where the heated sidewalk alternate would be provided at the new, east entrance.
 A short segment from the east doors to the closest intersecting sidewalk will be heated in both directions.
- p) A speed table was proposed at the book drop. The group did not feel like it was necessary at the book drop but could be useful at the main entrance. The engineers will look into possible solutions.
- q) It was suggested that the utility plan be shown on the landscape plan to identify potential conflicts.
- r) The existing sign to the media center should be removed and turned over to the media center.
- s) The existing awnings on the media center should be removed and do not need to be salvaged.

5) Civil Engineering Design

- a) Bioretention pond has changed to a wet pond based on the percolation tests, the water will not infiltrate. The pond will have standing water up to 5-feet in depth. A clay liner will be installed.
- b) The site plan removes 26 existing parking spaces as part of the project and adds 86 for a net gain of 60 spaces.
- c) A temporary gravel road is being proposed for construction. The group was in favor of this plan to keep construction traffic and library traffic separate. Effort will need to be made to keep the sidewalk open at that location. Curb and sidewalk replacement should be planned at the temporary road.
- d) It was suggested to do the existing parking lot work after the new parking lot is complete.
- e) The fire department will ask for radius verification at the new parking lot layout.
- f) It was suggested that a removable bollard be provided at the center of the wide path to the amphitheater to prevent unwanted traffic.
- g) It was requested to soften the drainage slope east of the path from the parking lot to the amphitheater.
- h) EV charging quantities was discussed. Two dual chargers should be planned for now, near the existing ADA parking north of the existing building. Expansion to a total of five dual chargers should be anticipated, with the additional units located east of the addition.

6) Design Development

- a) Carport Equipment Storage, Shipping / Receiving, Workspace
 - i) Tempered space at 45-50 degrees was requested at the back of the carport.
- b) EV Charging Stations and Future Proofing
- c) Heated Sidewalk
- d) Full Analysis Needed of The Fire Suppression System during Construction
 - i) Allison is working with the current sprinkler contractor on this.



e) Amphitheater

i) A solar canopy design was reviewed for the bandshell. This is a prefabricated unit that would have a specific bay spacing a column in the center of the performance space. This was deemed a no-go. The bandshell will be a traditionally built structure.

7) Other items

- a) EIPG Microgrid/Solar Panel/BESS item
- b) Focus on Energy Update
- c) Milwaukee Field Trip
- d) Meadowview Elementary Tour
 - i) This was conducted at 3PM. Attached is the handout of the geothermal system from the visit.

8) Next steps and assignments

a) Next Chapter Team Meeting November 20 at 12PM

9) ACTION ITEMS

10) FEH Design

a) Work with Civil to update the site plan with items to salvage, work around, and remove.

11) SPPL

- a) Plan a field trip.
- b) Consider what site elements will be stored by the City and what will be stored by the contractor.

12) Snyder

a) Update site plan with comments for upcoming TRC meeting.

For meeting minutes this is the author's understanding of the items discussed. Please notify us of any discrepancies within 7 days so revised minutes can be issued. No response will indicate acceptance by all parties.

WRITTEN BY	Christy Monk		
NEXT MEETING	20 November 2023, at 12PM		
ATTACHMENTS	Site and Landscape Drawings, Meadowview Elementary Geothermal Handout		











